

Construction Update for the Week of October 9, 2017

Cooke Glenmont:

- Continuous maintenance to the rain gardens and bump outs
- Fencing around the regional basin is coming soon!

Schreyer Springs:

- Fairoaks Dr is awaiting a chlorination test of the waterline
- Waterline work on Lawnview Dr is being finished
- Excavation of rain gardens will begin on Lawnview Dr
- There will be crews completing downspout redirection and sanitary lateral lining on Eastlea Dr and Cooke Rd

Weisheimer Indian Springs - Pervious Pavement:

- Dixon Ct is awaiting chlorination testing to take place on water work; there will be minimal work until the test is completed
- Crews will complete storm work and water main services on Coke Way and Alley 2
- Crews will continue excavation in preparation of the paving on Cooke Way and Alley 2

Weisheimer Indian Springs Green Infrastructure

- Excavation of rain gardens and bump outs is continuing on DeSantis Dr
- Crews will issue a notice to residents before moving to the next street

Blenheim Glencoe

- Crew 1 will begin waterline work on Fallis Rd; residents have been notified by the contractor
- Crew 2 will begin waterline work on Foster St; residents have been notified by the contractor

Upcoming Construction Areas

• Active construction within Morse Dominion, and Overbrook Chatham will begin this month. The crews that will be working in these areas will provide residents with a notification before they begin work.

For questions or concerns regarding Columbia Gas/Miller Pipeline work, please contact Kristin Begg, External Affairs Specialist for Columbia Gas of Ohio, (614) 460-5464 or <u>kbegg@nisource.com</u>.

For additional information please visit www.columbus.gov/Blueprint Follow us on Facebook and Twitter @BlueprintCbus